

MONTHLY REPORT

HIGHLAND HOSPITAL
ACUTE TOWER
REPLACEMENT
PROJECT

Highland Care Pavilion - Current Status through February 28, 2013

- A Temporary Certificate of Occupancy (TCO) was issued by PWA on February 28, 2013, allowing the County to begin to move in medical equipment and furniture. Clark Design/Build is completing low voltage systems (security, communication, etc.), mechanical systems, windows, exterior metal panels, interior panels, interior finishes, waterproofing and punch-list items. Work should be substantially complete on March 18, 2013 with final completion anticipated on March 29, 2013.

Acute Care Tower - Current Status through February 28, 2013

- Structural steel erection continued.
- Installation of stairs continued.
- Concrete wall pours commenced.

Procurement - Current Status through February 28, 2013

- A total of 87 ECOP firms have been procured for work.
- A total of 19 SLEB firms have been procured for work.

Clark Design/Build Contract Schedule

