

# MONTHLY REPORT

HIGHLAND HOSPITAL  
ACUTE TOWER  
REPLACEMENT  
PROJECT

## Highland Care Pavillion

- The project team is currently anticipating Certificate of Occupancy for Substantial Completion on February 27, 2013.
- PG&E gas hook-up completed in December 2012.
- Flooring, finishes and sitework at the South Elevation is ongoing.
- Procurement of medical equipment and FF&E continues.

## Acute Care Tower

- OSHPD completed its review of Increment 4 on December 21, 2012 and a permit is anticipated to be issued in January 2013.
- Structural steel erection commenced in December 2012.
- Installation of metal decking commenced in December 2012.

## Procurement

- To date, Clark Design/Build has successfully assisted 75 firms to obtain SLEB or ECOP certification.
- A total of 58 packages have been procured, with 39 of those packages let to ECOP firms for the SAT & ACT.
- A total of 85 ECOP firms have been procured for work through December 2012.
- A total of 19 SLEB firms have been procured for work through December 2012.

## Clark Design/Build Contract Schedule

