

MONTHLY REPORT

HIGHLAND HOSPITAL
ACUTE TOWER
REPLACEMENT
PROJECT

Highland Care Pavilion - Current Status through January 31, 2013

- Work for temporary walkway continued.
- Exterior finishes and sitework continued.
- Procurement and installation of furnishings, fixtures, medical and other equipment continued.

Acute Care Tower - Current Status through January 31, 2013

- OSHPD issued Increment 4 permit on January 21, 2013.
- Structural steel erection continued.
- Installation of stairs commenced.

Procurement - Current Status through January 31, 2013

- A total of 87 ECOP firms have been procured for work.
- A total of 19 SLEB firms have been procured for work.

Clark Design/Build Contract Schedule

