

NEIGHBORHOOD UPDATE

HIGHLAND HOSPITAL
ACUTE TOWER
REPLACEMENT
PROJECT



ACUTE CARE TOWER CONSTRUCTION UNDERWAY

Demolition of Wings C, D and F are now complete and construction of the new nine story acute care tower has officially started.

The Contractor is currently excavating for the basement of the building. Concrete foundations will begin this month with structural steel scheduled to arrive in late September.

Visit the project website at www.highlandatr.org to watch the construction through the project webcam.

UPCOMING CONSTRUCTION ACTIVITIES

SEPTEMBER - OCTOBER 2012

- Truck delivery of construction materials off of 14th Avenue to recycling center continues.
- Installation of site utility work for the Acute Care Tower completes in September.
- Site excavation for the Acute Care Tower continues through September.
- Foundation construction for the Acute Care Tower begins in September.
- Weekend work on the Acute Care Tower site for foundation preparation may occur through September. No weekend work will occur before 9:00am.
- Installation of roof-mounted equipment for the Highland Care Pavilion concludes in September.
- Installation of exterior walls for the Highland Care Pavilion completes in September.
- Installation of interior walls, plumbing, HVAC and electrical for the Highland Care Pavilion continues.
- Weekend work within the Highland Care Pavilion may occur throughout September. No weekend work will occur before 9:00am.

FOR MORE INFORMATION

GENERAL SERVICES AGENCY

Ann Ludwig, Program Manager
County of Alameda
510-208-9552
ann.ludwig@acgov.org

ACMC INFORMATION

Jerri Randrup, Director of Corporate Communications
Alameda County Medical Center
510-437-4732
jrandrup@acmedctr.org

PLEASE VISIT OUR WEBSITE AT WWW.HIGHLANDATR.ORG



DID YOU KNOW?

Over 2,000 tons of steel will be used to build the new Acute Care Tower.

If you have immediate safety or nuisance concerns, please call the 24-hour Highland ATR Hotline at (510) 227-0392

ACUTE CARE TOWER/HIGHLAND CARE PAVILION PHOTOS



1.



2.



4.



3.



5.



1. Excavation and Foundation preparation for new Acute Care Tower.
2. Support structures are being installed so that excavation can begin
3. Drilling rig being delivered to the project
4. Excavation and soil off-haul is underway.
5. Aerial view of support structures installation.